

## Appendix C: 2024 Operating Project Summary

as at September 30, 2024

	Project	Budget	Costs Incurred to September 30, 2024	Projected Final Cost at Q3	Projected Variance	Start Date	Projected End Date	Comments on Project Status and Projected Variances at Q3
1	Road Network Study	27,516	8,363	27,516	-	1/1/2024		Report being finalized.
2	Asset Management	63,664	14,085	63,664	-	1/1/2023		Implementation ongoing.
3	Fire Training	22,750	-	18,047	(4,703)	1/1/2022		No further expenses expected this fall
4	Corporate Initiatives	250,000	12,216	250,000	-	1/1/2024	12/31/2024	Ongoing initiatives include payroll software, virtual city hall, staff library, Grammarly, budgeting software and bids and tenders.
5	Strategic Initiatives	100,000	48,713	100,000	-	1/1/2024		Ongoing initiatives include MDP engagement, renewable energy information night, airport marketing, Torrington zamboni, medical clinic rent stabilization.
6	Automation and Control Systems Master Plan (SCADA)	25,000	-	25,000	-	6/17/2024	12/31/2025	Waiting on consultation information from site visits
7	Huxley Wastewater Assessment	12,896	11,135	11,135	(1,761)	1/1/2024	6/26/2024	Project complete
8	Gravel Inventory Replacement Strategy	22,562	21,992	24,000	1,438	1/1/2024	12/31/2024	Report being finalized in Q4.
9	Wimborne Fluoride Reduction Study	10,544	10,748	10,748	204	1/1/2024	6/1/2024	Project complete
10	Security Upgrades (Formerly IT Master Plan)	100,000	9,179	20,000	(80,000)	TBD	TBD	Project complete, final invoices not yet processed.
11	Facility Condition Assessment and Asset Retirement Obligation	364,625	154,011	364,625	-	10/1/2023		ARO component is completed for 2024, FCA component in ongoing.
12	Growing Kneehill Event	66,000	7,026	9,000	(57,000)	1/1/2024		Initial Market event work came to \$2,639 before cancelling the event. Open Farm Days Event Completed, expenses came in at \$4,387. Kneehill Vendor survey to occur in Q4.
13	Utility Master Plan - Torrington	105,600	-	105,600	-	7/17/2024	4/1/2025	Still engaged in data collection with consultant
14	Concrete Crushing	55,000	-	55,000	-	9/1/2024	11/30/2024	Contractor is due to begin the crushing in November
15	PSD Maintenance Manager Enhancements	22,000	-	22,000	-	TBD		Project implementation has been delayed, pre-work is ongoing.
16	WaterCAD Implementation	5,500	-	5,500	-	TBD	TBD	Still awaiting on implementation of software
17	Pavement Condition Assessment Report	110,000	44,447	110,000	-	7/1/2024	11/1/2024	Data collection complete, report being developed.
	Total 2024 Operating Projects	1,363,657	341,916	1,221,835	(141,822)			